



High Point Curve Realignment Project
Project Update #11
October 1, 2012

New information since Project Update #10:

- All piles for the retaining walls have been installed
 - Backfilling of earth for the retaining walls has begun
- Drilling for the wire mesh anchors is complete
 - Placement of anchored mesh on slopes has begun and is expected to be complete by October 15
- Final paving and retaining wall activities are expected to be complete by mid-November.

Timeline:

- Construction will continue through fall 2012. The following activities and dates are the best estimate available at this time.
- Late April 2012: install construction area signs, stormwater protection, etc.
- May 2012: major earthwork, begin construction of retaining walls
- June 2012 through mid-October 2012: continue to work on retaining walls, install anchored mesh on slopes, realign roadway, final paving
- November 2012: complete retaining walls, install guardrail, project cleanup

More information:

- Cedrik Zemitis, Caltrans Project Manager, 760-872-5250 or Cedrik.Zemitis@dot.ca.gov
- Florene Trainor, Caltrans Public Information Officer, 760-872-0603 or Florene.Trainor@dot.ca.gov
- For general State highway information: 1-800-427-ROAD (7623) or www.dot.ca.gov

