



High Point Curve Realignment Project
Project Update #13
December 19, 2012

New information since Project Update #12:

- Backfilling of earth for the southern retaining wall is complete.
- Backfilling of earth for the northern retaining wall is expected to be complete by December 21.
- Once the northern wall is backfilled, paving can be scheduled, weather permitting.
- The concrete facing on the southern retaining wall is being placed and is expected to be complete in approximately six weeks, weather permitting.

Timeline:

- Late April 2012: install construction area signs, stormwater protection, etc.
- May 2012: major earthwork, begin construction of retaining walls.
- June 2012 through November 2012: continue work on retaining walls, install anchored mesh on slopes, realign roadway.
- December 2012 to February 2013: complete retaining walls, final paving, install guardrail, project cleanup, weather permitting.

More information:

- Cedrik Zemitis, Caltrans Project Manager, 760-872-5250 or Cedrik.Zemitis@dot.ca.gov
- Florene Trainor, Caltrans Public Information Officer, 760-872-0603 or Florene.Trainor@dot.ca.gov
- For general State highway information: 1-800-427-ROAD (7623) or www.dot.ca.gov

